



**GUZMAN**  
• CONSTRUCTION GROUP •

# 3300 Mission

## NEIGHBORHOOD NEWSLETTER

### ISSUE #18

June 16, 2025

## Schedule Update

### Upcoming Construction Activities – 3300 Mission Street Week of June 16 – June 20

This week is a significant milestone for our project as we pour the basement mat slab on Monday morning. This will help establish a solid foundation. Following that, we'll concentrate on forming and installing the vertical rebar for the basement walls. Here's a day-by-day overview of what's planned:

#### Monday, June 16

- Pour the mat slab foundation and elevator pit

#### Tuesday, June 17

- Strip the mat slab forms and clean up
- Lay out rebar for the vertical basement walls

#### Wednesday, June 18

- Form the vertical basement walls
- Install rebar for the vertical basement walls

#### Thursday, June 19

- Form the vertical basement walls
- Install rebar for the vertical basement walls

#### Friday, June 20

- Form the vertical basement walls
- Install rebar for the vertical basement walls

We appreciate your continued patience and support as work progresses to bring 35 units of new affordable housing to the Mission Bernal Corridor.



## What to Expect

*Typical construction hours will be from 7:00 AM to 4:00 PM, Monday through Friday, and on weekends, as necessary.*

For any questions or concerns regarding the construction, please contact the Project Team at: [3300mission@guzmangc.com](mailto:3300mission@guzmangc.com)



**BERNAL HEIGHTS**  
Neighborhood Center

