



GUZMAN
• CONSTRUCTION GROUP •

3300 Mission

NEIGHBORHOOD NEWSLETTER
ISSUE #15

May 26, 2025

Schedule Update

**Upcoming Construction Activities – 3300 Mission Street
Week of May 26 – May 30**

Monday, May 26

- Memorial Day – Site Closed

Tuesday, May 27

- Start reinforcing for the elevator pit slab
- Continue over-excavation, CDF pour back, and soil off-haul below grade

Wednesday, May 28

- Continue reinforcing for the elevator pit slab
- Continue over-excavation, CDF pour back, and soil off-haul below grade

Thursday, May 29

- Pour the elevator pit slab
- Continue over-excavation, CDF pour back, and soil off-haul below grade

Friday, May 30

- Complete over-excavation, CDF pour back, and soil off-haul below grade

We appreciate your continued patience and support as work progresses to bring 35 units of new affordable housing to the Mission Bernal Corridor.



What to Expect

Work hours are permitted and will take place between 7:00 am and 3:00 pm.

For any questions or concerns regarding the construction, please contact the Project Team at:
3300mission@guzmangc.com



BERNAL HEIGHTS
Neighborhood Center

